BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.34		Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and site engineer in incharge							
Measurements taken on									
		Hardner Concrete							
		Gents (W C)	Sqm	3	1.44	1		4.32	
		Gents bath	Sqm	1	1.42	1.3		1.85	
		Counter	Sqm	1	2.82	1.7		4.79	
		Ladies WC	Sqm	1	1.44	1.13		1.63	
			Sqm	1	1.44	1.02		1.47	
			Sqm	2	1.42	1.03		2.93	
		Gents urinals	Sqm	1	4.82	1.13		5.45	
		Gents toillet passage	Sqm	1	3.6	1.63		5.87	
		Ladies toilet passage	Sqm	1	4.72	1.65		7.79	
		Entrance	Sqm	1	1.7	0.87		1.48	
			Sqm	1	1.75	0.97		1.70	
							Total Executed Quantity	**39.26**	
							Qty Carried to Summary	**39.26**	

CONTRACTOR ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEE

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 56		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work .							
Measurements taken on		03-01-2022							
		0-50mtrs	Rmtr	1	50			50.00	
							Total Executed Quantity	**50.00**	
							Qty Carried to Summary	**50.00**	

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 57		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work .							
Measurements taken on		03-01-2022							
		50-100mtrs	Rmtr	1	50			50.00	
							Total Executed Quantity	**50.00**	
							Qty Carried to Summary	**50.00**	

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE EN

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 58		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work .							
Measurements taken on		03-01-2022							
		100-150mtrs	Rmtr	1	50			50.00	
							Total Executed Quantity	**50.00**	
							Qty Carried to Summary	**50.00**	

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 59		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work .							
Measurements taken on		03-01-2022							
		150-198mtrs	Rmtr	1	48			48.00	
							Total Executed Quantity	**48.00**	
							Qty Carried to Summary	**48.00**	

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 60		Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic protection end (including of all taxes) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work.(P.No-111, I.No-84,PRED 12-13 SR)							
Measurements taken on		03-01-2022							
			Rmtr	1	38			38.00	
							Total Executed Quantity	38.00	
							Qty Carried to Summary	38.00	

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEE

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 61		Providing and fixing 250mm dia PVC Pipe and as per specification and directions.(BWSSB SR 13-14,P.No.53 I.No.1 of sl.no.11.)							
Measurements taken on		03-01-2022							
			Rmtr	1	18			18.00	
						Total Executed Quantity		18.00	
						Qty Carried to Summary		18.00	

CONTRACTOR ASSISTANT ENGINEER ASSISTANT EXECUTI

BRUHAT BANGALORE MAHANAGARA PALIKE								
NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA								
PREMEASUREMENT SHEET								
First and Part Bill								
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 62		175mm dia M.S. Casing cap(P.No-111,I.No-85,PRED 12-13 SR)							
Measurements taken on		03-01-2022						2 CC	
			Each	1				1.00	
							Total Executed Quantity	1.00	
							Qty Carried to Summary	1.00	

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGI

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 63		M.S. Casing pipe collars 'C' Class (P.No-111,I.No-86,PRED 12-13 SR)							
Measurements taken on		03-01-2022							
			Each	1	7			7.00	
		Total Executed Quantity						7.00	
		Qty Carried to Summary						7.00	

CE&PF

K.Nanda

K. Nanda 5/1/2022

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 67		Supplying and laying of LT UG cable having aluminum conductor PVC insulated sheathed, galvanized, steel wire/steel tape armoured cable with PVC outer sheathing 1.1 KV class 4 core 16 sqmm cable (confirming to IS 1554)(P.No - 553, I.No-10(d),BWSSB SR 13-14							
Measurements taken on		05-01-2022							
			Mtr	1	30			30.00	
		Total Executed Quantity						30.00	
		Qty Carried to Summary						30.00	

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINE

CONTRACTOR

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 68		Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete sutting road surfaces(P.No - 554, I.No - 12 (b),BWSSB SR 13-14)							
Measurements taken on		02-05-2022							
			Mtr	1	25			25.00	
		Total Executed Quantity						25.00	
		Qty Carried to Summary						25.00	

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINE

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 70		Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit … The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia, (P No. 552, I No.- 7 , BWSSB SR 13-14)							
Measurements taken on		05-01-2022							
			Nos	1				1.00	
							Total Executed Quantity	1.00	
							Qty Carried to Summary	1.00	

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGIN

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 74		Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 3 HP 20 stage							
Measurements taken on		02-05-2022							
			Nos	1				1.00	
							Total Executed Quantity	1.00	
							Qty Carried to Summary	1.00	

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGIN

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 75		KSRB13-3.1: Providing and fixing polyethylene pipes high density tubes 40mm external dia nominal bore with all fittings (earth work in trenches to be measured and paid for separately) including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications. (Page No. XVII, ITEM NO. 521)							
Measurements taken on		02-05-2022							
			Mtr	1	152			152.00	
							Total Executed Quantity	152.00	
							Qty Carried to Summary	152.00	

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE EN

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 76		Supplying of submersible pump cable 1X3X6 Sqmm (Page No. XLVII, Sl No.8,PWD SR 2018-19							
Measurements taken on		02-05-2022							
			Mtr	1	198			198.00	
							Total Executed Quantity	198.00	
							Qty Carried to Summary	198.00	

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE

CONTRACTOR

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 77		Supplying & delivery at site brand new / Essen / lotus sunsines/Adarsh/Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the unit shall have two detachable doors suitable for operation on 3ph,50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs should be provided inside the door canopy apron and louvers ventilators shall be provided the combine energy mtr cum control panel board unit suitable for operation on 3ph, 50Hz,380/440 AC supply shall be consisted etc., completed T panel board shall be fabricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above Up to 10HP with star delta starter (MR) Page No.XLVII, Sl No.11, PWD SR 2018-19							
Measurements taken on		02-05-2022							
		UP TO 10 HP	Nos	1				1.00	
							Total Executed Quantity	1.00	
							Qty Carried to Summary	1.00	

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENG

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 81		Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications(P.No - 6, I.No - 2.3, PWD SR 18-19)							
Measurements taken on		18-05-2022							
			Cum	1	25.00	0.6	0.75	11.25	
							Total Executed Quantity	11.25	
							Qty Carried to Summary	11.25	

NTRACTOR ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINE

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 82		Providing and installing at site of work 63mm (0.662) PVC Pipes of 6kg / cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including joining of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc.. complete (P.No - 94, I.No - 13.73.2.PWD SR 18-19)							
Measurements taken on		19-05-2022							
			Mtr	1	11.25			11.25	
							Total Executed Quantity	11.25	
							Qty Carried to Summary	11.25	

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 83		Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost of all labour complete as per specifications (P.No - 7, I.No - 2.11, PWD SR 18-19)							
Measurements taken on		19-05-2022							
			Cum	1	25.00	0.6	0.75	11.25	
		Total Executed Quantity						11.25	
		Qty Carried to Summary						11.25	

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEE

CONTRACTOR

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 96		Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.,) page no 99 item no13.86.2 and 13.86.3 25mm nominal OD pipes							
Measurements taken on		19-05-2022							
			m	20				20.00	
		Total Executed Quantity						**20.00**	
		Qty Carried to Summary						**20.00**	

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTI

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 101		Concealed Conduit System - Supplying heavy gauge PVC conduit pipe ……mm dia …….mm thick confirming to IS 2509 with suitable size bends, metal/PVC junction boxes, adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of unction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary							
Measurements taken on		20-05-2022							
		25mm dia, 2mm thick	Rm		69.4			69.40	
							Total Executed Quantity	69.40	
							Qty Carried to Summary	69.40	

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 102		Groove cutting : Supplying heavy gauge conduit PVC 25/2mm of s thick heavy with suitable size bend , metal junction boxes, adhesive pastes etc, by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary.							
Measurements taken on		21-05-2022							
		19/20mm dia, 2mm thick	Rm		67.95			67.95	
							Total Executed Quantity	67.95	
							Qty Carried to Summary	67.95	

21/5/22

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINI

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 103		Groove cutting : Supplying heavy gauge conduit PVC 25/2mm of s thick heavy with suitable size bend , metal junction boxes, adhesive pastes etc, by groove cutting in a wall and fixing by bracing U or J hooks and cement plastering up to the surface and run with 18SWG GI fish wire run throughout the conduit where ever necessary.							
Measurements taken on		21-05-2022							
		25mm dia, 2mm thick	Rm		46.82			46.82	
							Total Executed Quantity	46.82	
							Qty Carried to Summary	46.82	

21/5/22

CONTRACTOR ASSISTANT ENGINEER ASSISTANT EXECUTIVE E

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 110		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments							
Measurements taken on		21-5-2022							
		1.5sqmm	Rm		90			90.00	
							Total Executed Quantity	90.00	
							Qty Carried to Summary	90.00	

ASSISTANT ENGINEER

ASSISTANT EXECUTIV

ONTRACTOR

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

PREMEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No 111		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments							
Measurements taken on									
		2.5sqmm	Rm		31.08			31.08	
							Total Executed Quantity	31.08	
							Qty Carried to Summary	31.08	

CTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE EN